BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of	Providing and fixing street name boards at Chowdeshwari ward No-02 of yelahanka Sub division.			
2	Sanctioned Estimate No And Date	**JOB NUMBER** 002-23-000010			
3	Name of the Contractor	Sri Manoj naik B M			
4	Time Stipulated for Completion of work	30 days			
5	Date of Commencement	02-02-2023.			
6	Date of Completion.	24-07-2023.			
7	Measurment Recorded				
	M.B No	5271			
	Page No	587020-25.			
8	Name of the Office/ Officials incharge of the work				
	1) Asst Exe Engineer	Ramadanjeenavar			
	2) Asst Engineer				
	Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	1774,000/-	1774,000/-	-		

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment

2) Certified that above work has been executed satisfactorily

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramadanjeenavar
Asst. Executive Engineer
ASST. EXE. ENGINEER
Yelahanka Sub Division
SUB DIVISION
BBMP (CKK) Zone
BRUHAT BANGALORE MAHANAGARA PALIKE
Yelahanka, Bangalore